

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Irrigation & CAD Department- Minor Irrigation- EWE and forming Embankment including construction of CD & CM works of RF Main Canal from KM 0.00 to KM 5.46, LF Main Canal from KM 0.00 to KM 3.10 of formation of new tank across Salpalavagu near Komatichenu (V), Kasipet (M), Adilabad (Dist)- Revised Administrative Approval for an amount of Rs.1093.45 Lakhs under Normal State Plan-Accorded- Orders- Issued.

.....

**IRRIGATION & CAD (MIG-2) DEPARTMENT**

**G.O.RT.No. 368**

**Date:28-05-2015**

**Read the following.**

1. G.O. Ms. No.40, Irrigation & CAD (PW:NABARD) Department, dated 13-01-2003.
2. G.O. Ms. No.112, Irrigation & CAD (PW:EA), Department, dated 27-04-2007
3. G.O. Ms. No.167, Irrigation & CAD (PW:EA), Department, dated 13-08-2008
4. From the CE, Minor Irrigation, Letter No. DCE1/ OT2 - T3/ Salpalavagu / 2015, dt: 30-03-2015

\*\*\*

**Order:**

In the reference 1<sup>st</sup> read above, orders were issued according administrative sanction for the scheme of "EWE and forming Embankment including construction of CD & CM works of RF Main Canal from KM 0.00 to KM 5.46, LF Main Canal from KM 0.00 to KM 3.10 of formation of new tank across Salpalavagu near Komatichenu (V), Kasipet (M), Adilabad (Dist)", under NABARD – RIDF-VIII programme for Rs.535.89 lakhs in two packages.

2. In the reference 2<sup>nd</sup> read above, the Chief Engineer, Minor Irrigation was permitted to complete the Head works (Package-I) @ 10% discount over ECV value of Rs.349.41 Lakhs as a special case, and in the reference 3<sup>rd</sup> read above, orders were issued according revised administrative approval for Rs.684.66 Lakhs.

3. In the reference 4<sup>th</sup> read above the Chief Engineer, Minor Irrigation has reported that the Package-I head works was completed in all respect in the year 2008. The package-II work was stopped several times and obstructed by the farmers and was not allowed to execute the work until land compensation is paid.

4. The Chief Engineer, Minor Irrigation has further reported that the comparative statement of total project i.e package I & II is prepared, the revised estimate for total project that is package I & II worked out to an amount of Rs.109,684,655/- as against the sanctioned Estimate of Rs.5,35,89,000/-. Now the excess over Revised Estimate is mainly due to land acquisition only.

**P.T.O**

**//2//**

5. Therefore, the Chief Engineer, Minor Irrigation has requested the Government to accord revised administrative approval for the above work for Rs.1093.44 Lakhs under Normal State Plan.

6. After careful examination of the proposal, Government hereby accord Revised Administrative approval for the work "EWE and forming Embankment including construction of CD & CM works of RF Main Canal from KM 0.00 to KM 5.46, LF Main Canal from KM 0.00 to KM 3.10 of formation of new tank across Salpalavagu near Komatichenu (V), Kasipet (M), Adilabad (Dist)" for an amount of Rs. 10,93,45,000/- (Rupees ten crore ninety three Lakhs and forty five thousand only) under Normal State Plan.

7. The above expenditure shall be debited to the Head of Account "4702 COL on Minor Irrigation, MH (101) GH (11) NSP, SH (12) Constructions of M I Sources, 530 Minor Works, 531 OE".

8. The Chief Engineer, Minor Irrigation shall take necessary further action accordingly.

9. This order issues with the concurrence of Finance (EBS-IX) Dept. vide their U.O. No.5470/168/ A2/ EBS-IX/15, Dated:04-05-2015.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**Dr. SHAILENDRA KUMAR JOSHI  
PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, Minor Irrigation,  
Errummanzil Colony,  
Hyderabad.

**Copy to:**

The Accountant General, A.P. & Telangana, Hyderabad.  
P.S. to Minister (Irrigation).  
P.S. to Principal Secretary to Govt.  
The Finance (EBS-IX) Department.  
SF/SC

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**